

July Superintendents report

8/11/2026

July numbers:

- Average flow = 11.76 MGD
- Precipitation of 5.46 inches
- CBOD of 5 mg/L with 97% removal
- TSS of 3.9 mg/L with 98% removal
- Fecal of 12 MPN
- Final Effluent average turbidity of 2.0 NTU with a low of 1.29 NTU
- 44 trucks to landfill for a total of 849.01 tons of sludge at an average of 2.55% TS and centrifuged to an average of 26% TS, 28.53 tons grit/screenings
- Volatile Solids Reduction of 55 % on average across 3 digesters.
- Solar production was 8,553 KWH.

We have met all the requirements for the permit this month.

We have completed the 2027 Budget process and are looking for Board approval tonight.

Thank you to all the staff for all the help with preparing your sections of the budget!

We had to do the DMR for JC's CSO's this quarter due to Tim Sherman not being set up on the DMR signing process. We are helping him get set up.

We have sent International Paper their permit and they have signed and returned.

We have set up a laydown area for ADS/MRB to put the samplers and come and go daily for flow monitoring.

We have hired an operator trainee and an MEO.

CMMS had 422 closed PM/Correctional work orders this month.

We have finished the cleaning and inspections of all CN and DN cells, all primary tanks and have Actiflo and UV left to do.

We are enclosing the air compressors for the BAF with walls and installing a/c units to help keep them cool. They are in the corner of the blower room which gets extremely warm and the compressors overheat. These compressors are vital to keeping the BAF running properly!!

Thank you.

Ronald F. Warwick Jr